



Make Ready Checklist Inspection

Inspection Date	Technician	Property	Units
03-08-2020	Margaret Fantini	Towers at Wyncote	0414-2

RENOVATED UNITS:	
All electrical boxes are to be secure in place and not hanging.:	Ok
Disposal and dishwasher are to be plug in and not hot hard wired.:	Ok
Do not overload the circuits.:	Not Ok
Charges Type	
Charges	0
Comment	Do



No stabbing of wires into the back of outlet, they are to be put around the screw.:	Ok
Plastic boxes are not to be surface-mounted, with a utility box.:	Ok
Ground wires are to be hook up.:	Ok
Make sure all wires are connected properly and tight and correct wire nut use.:	Ok
On GFCI outlets the hot wire goes to the line side on the fixture and not the load side.:	Ok
BATHROOM RENOVATION:	
Removal of all sheetrock in the bathroom.:	Ok
Replace the 1/2 inch copper water lines.:	Ok
Remove of old drums trap and installing P traps for tub drains.:	Ok
Using 1/2 inch hardi board around the wet area of the tub.:	Ok

Install new 1/2 inch ball valves and remove the old gates valves.:	Ok
Resident	test 8thmarch



Lindy Community Representative Name	Margaret Fantini
-------------------------------------	------------------



Forwarding Mailing Address	
Date Resident Turned in Keys	
Technician	Margaret Fantini
Resident not available for signature	
Resident refused Signature	